



NORTH PAULDING HIGH SCHOOL

MONTHLY CAPITAL PROJECTS UPDATE

30 MAY 2025

Summary:

The NPHS project will include an additional 40 Instructional Units including: Science Labs; CTAE Labs; Physical Education Space; Media Center Upgrades. The current courtyard will be covered and converted into an expanded dining room, an additional serving line in lunchroom as well as 200+ additional parking spaces. Project will be constructed in two phases.

Status:


- ✓ On-Budget
- ✓ On-Schedule

Completion:
March 2025

Project Update

Students began classes in the new building 3/31.

A few loose ends remain, such as permanent exterior railings. These will be completed soon.



What's Next:

The last item to be completed will be the final parking lot modifications (removal of islands and restriping), which cannot take place until power from mobiles is removed.

Project Financial Update		April 2025
GMP (BOE Presented 6.27.23, Approved 7.11.23)		\$30,195,763
Architect (5.0%)		\$1,509,788
Pre-Construction (2.0%)		\$603,915
Furniture, Fixtures & Equipment (6.0%)		\$1,811,746
Technology (2.0%)		\$603,915
Total Budget		\$34,725,127
Paid to Date		\$31,219,083
% Paid to Date		90%
Remaining Contingency		\$ 51,435
% Used to Date		97%
Funding Sources		\$34,725,127
SPLOST VI, including Bond Fund		\$2,500
Construction Fund		\$34,722,627

PCSD Project Manager: Lindsey Cantrell

General Contractor: RKR Construction (BOE Presented 7.26.22, Approved 8.9.22)

Architect: CGLS Architects (BOE Presented 5.24.22, Approved 6.14.22)

