



# Capital Improvements PROJECT UPDATE



TEMPORARY  
CLASSROOM  
ADDITION

## McClure MS Portable Classrooms

CONCEPT  
PLANNING  
**CONSTRUCTION**  
COMPLETED

### DESCRIPTION

- Eight portable classrooms installed and in use beginning January 2023.
- Will mitigate capacity needs during construction of new middle school off Seven Hills Connector (opening in 2024).
- Units are new, durable, high-quality, and meet building codes.
- Used by staff for office/meeting space and by students for select Connections and other special curriculum activities.
- Connected to the main building with sidewalk from two entry points.
- Incorporate technology equivalent to other classrooms.
- Internal phone/communication and life-safety systems equivalent to other classrooms.

### PROJECT UPDATE

- Project is in construction and nearly complete.
- Four of eight mobile units are installed and complete. Remaining four units should be complete by early April 2023.

